PREETHI CAD CONSULTING ENGINEERS PVT.LTD

TEST REPORT

TEST ON STEEL ANGLES

Name & Address of the Client	Executive Engineer, Project division, yelahanka zone.
Name of Work	Package No-11 1.Providing Children playing equipments and gym equipments at Allalasandra Lake in ward No.04 of Yelahanka Division 2.Providing Children playing equipments and gym equipments in ward No.03,03 and 04 Yelahanka Division 3.Providing Grill Fencing to Selected parks in Ward No.03, 03 & 04 of Yelahanka Division 4.Providing Grill Fencing and Construction of Badminton court at Allalasandra Lake in Ward No.04 of Yelahanka Division 5.Providing Grill Fencing at Someshwara Hill lake in Ward No.03 of Yelahanka Division.
Name of the Agency	M/s Ramkrishy Infrastructure Pvt Ltd
Date of Testing	09/02/2021

Sl.No.	Description	Result	IS 2063:1999 & 808:1989 Min. Requirements	Remarks
1	Wt/m Length (Kg/m)	5.9	5.8	Satisfactory
2	Elongation (%)	25	23	Satisfactory
3	U T S (N/Sq.mm)	420	410	Satisfactory

Note:
The results relate only to the items tested.
This report shall not be reproduced except in full, without the written approval of the lab.
Any correction invalidates this report.
The results are based on the test conducted on samples supplied by the client.

Scanned by TapScanner

PREETHI CAD CONSULTING ENGINEERS PVT.LTD

TEST REPORT

TEST ON STEEL ANGLES

& Address of he Client	Executive Engineer, Project division, yelahanka zone.
me of Work	Package No-11 1.Providing Children playing equipments and gym equipments at Allalasandra Lake in ward No.04 of Yelahanka Division 2.Providing Children playing equipments and gym equipments in ward No.02,03 and 04 Yelahanka Division 3.Providing Grill Fencing to Selected parks in Ward No.02, 03 & 04 of Yelahanka Division 4.Providing Grill Fencing and Construction of Badminton court at Allalasandra Lake in Ward No.04 of Yelahanka Division 5.Providing Grill Fencing at Someshwara Hill lake in Ward No.03 of Yelahanka Division.
of the Agency	M/s Ramkrishy Infrastructure Pvt Ltd
e of Testing	28/01/2021

Sl.No.	Description	Result	IS 2062-1999 & 808-1989 Min. Requirements	Remarks
1	Wt/m Length (Kg/m)	5.7	5.8	Satisfactory
2	Elongation (%)	26	23	Satisfactory
3	U T S (N/Sq.mm)	423	410	Satisfactory

results relate only to the items tested.
ort shall not be reproduced except in full, without the written approval of the lab.
correction invalidates this report.
results are based on the test conducted on samples supplied by the client.

48/43, 6th Main Road, Jnanajyothi Nagara, Jnana Bharathi, Bangalore – 560 056. Tel: 080-23240109,
Fax : 080 - 23340685, Cell : 98442 66050 E-mail : preethicad99@gmail.com

Scanned by TapScanner

PREETHI CAD CONSULTING ENGINEERS PVT.LTD

TEST REPORT

TEST ON STEEL ANGLES

ne & Address of the Client	Executive Engineer, Project division, yelahanka zone.
lame of Work	Package No-11 1.Providing Children playing equipments and gym equipments at Allalasandra Lake in ward No.04 of Yelahanka Division 2.Providing Children playing equipments and gym equipments in ward No.02,03 and 04 Yelahanka Division 3.Providing Grill Fencing to Selected parks in Ward No.02, 03 & 04 of Yelahanka Division 4.Providing Grill Fencing and Construction of Badminton court at Allalasandra Lake in Ward No.04 of Yelahanka Division 5.Providing Grill Fencing at Someshwara Hill lake in Ward No.03 of Yelahanka Division.
e of the Agency	M/s Ramkrishy Infrastructure Pvt Ltd
ate of Testing	28/01/2021

Sl.No.	Description	Result	IS 2062-1999 & 808-1989 Min. Requirements	Remarks
1	Wt/m Length (Kg/m)	5.7	5.8	Satisfactory
2	Elongation (%)	26	23	Satisfactory
3	U T S (N/Sq.mm)	423	410	Satisfactory

:

e results relate only to the items tested.

port shall not be reproduced except in full, without the written approval of the lab.

y correction invalidates this report.

e results are based on the test conducted on samples supplied by the client.

48/43, 6th Main Road, Jnanajyothi Nagara, Jnana Bharathi, Bangalore – 560 056. Tel: 080-23240109,
Fax : 080 - 23340685, Cell : 98442 66050 E-mail : preethicad99@gmail.com

Scanned by TapScanner

PREETHI CAD CONSULTING ENGINEERS PVT.LTD

TEST REPORT

COMPRESSIVE STRENGTH TEST ON CONCRETE CUBES

me & Address the Client	Executive Engineer, project division, yelahanka zone.
me of Work	Package No-11 1.Providing Children playing equipments and gym equipments at Allalasandra Lake in ward No.04 of Yelahanka Division 2.Providing Children playing equipments and gym equipments in ward No.02,03 and 04 Yelahanka Division 3.Providing Grill Fencing to Selected parks in Ward No.02, 03 & 04 of Yelahanka Division 4.Providing Grill Fencing and Construction of Badminton court at Allalasandra Lake in Ward No.04 of Yelahanka Division 5.Providing Grill Fencing at Someshwara Hill lake in Ward No.03 of Yelahanka Division
me of Agency	M/s Ramkrishy Infrastructure Pvt Ltd
ade of Concrete	M-20
. of cubes tested	3
cation	At site
chnical Reference	IS: 516-1959 (Reaffirmed 2013)

ID	Dimension of specimen (mm)					Cross sectional area (mm²)	Date of Casting	Date of Testing	Age at test (Days)	Weight (Kg)	Failure Load (KN)	Compressive Strength (N/mm²)	Avg Compressive Strength (N/mm²)
Sample-1	150.07	X	150.06	X	150.0	22520	24/12/2020	08/01/2001	14	8.22	619	**27.49**	**27.49**
	150.06	X	150.04	X	150.0	22515				8.25	623	**27.67**	
	150.08	X	150.06	X	150.0	22521				8.23	615	**27.31**	

te:
The results relate only to the items tested.
Report shall not be reproduced except in full, without the written approval of the lab.
Any correction invalidates this report.
The results are based on the test conducted on samples supplied by the customer.

48/43, 6th Main Road, JnanajyothiNagara, Jnana Bharathi, Bangalore – 560 056. Tel: 080-23240109,
Fax : 080 - 23340685, Cell : 98442 66050 E-mail : preethicad99@gmail.com

Scanned by TapScanner

PREETHI CAD CONSULTING ENGINEERS PVT.LTD

TEST REPORT

COMPRESSIVE STRENGTH TEST ON CONCRETE CUBES

	Executive Engineer, project division, yelahanka zone.
e of Work	Package No-11 1.Providing Children playing equipments and gym equipments at Allalasandra Lake in ward No.04 of Yelahanka Division 2.Providing Children playing equipments and gym equipments in ward No.02,03 and 04 Yelahanka Division 3.Providing Grill Fencing to Selected parks in Ward No.02, 03 & 04 of Yelahanka Division 4.Providing Grill Fencing and Construction of Badminton court at Allalasandra Lake in Ward No.04 of Yelahanka Division 5.Providing Grill Fencing at Someshwara Hill lake in Ward No.03 of Yelahanka Division
e of Agency	M/s Ramkrishy Infrastructure Pvt Ltd
le of Concrete	M-20
of cubes tested	3
tion	At site
nical Reference	IS: 516-1959 (Reaffirmed 2013)

ID	Dimension of specimen (mm)						Cross sectional area (mm²)	Date of Casting	Date of Testing	Age at test (Days)	Weight (Kg)	Failure Load (KN)	Compressive Strength (N/mm²)	Avg Compressive Strength (N/mm²)
Sample-2	150.07	X	150.06	X	150.0		22520	02/01/2020	16/01/2021	14	8.22	621	**27.58**	**27.61**
	150.06	X	150.04	X	150.0		22515				8.19	625	**27.76**	
	150.08	X	150.06	X	150.0		22521				8.20	619	**27.49**	

:

e results relate only to the items tested.

port shall not be reproduced except in full, without the written approval of the lab.

y correction invalidates this report.

e results are based on the test conducted on samples supplied by the customer.

48/43, 6th Main Road, JnanajyothiNagara, Jnana Bharathi, Bangalore – 560 056. Tel: 080-23240109,
Fax : 080 - 23340685, Cell : 98442 66050 E-mail : preethicad99@gmail.com

Scanned by TapScanner

PREETHI CAD CONSULTING ENGINEERS PVT.LTD

TEST REPORT

COMPRESSIVE STRENGTH TEST ON CONCRETE CUBES

	Executive Engineer, project division, yelahanka zone.
me of Work	Package No-11 1.Providing Children playing equipments and gym equipments at Allalasandra Lake in ward No.04 of Yelahanka Division 2.Providing Children playing equipments and gym equipments in ward No.02,03 and 04 Yelahanka Division 3.Providing Grill Fencing to Selected parks in Ward No.02, 03 & 04 of Yelahanka Division 4.Providing Grill Fencing and Construction of Badminton court at Allalasandra Lake in Ward No.04 of Yelahanka Division 5.Providing Grill Fencing at Someshwara Hill lake in Ward No.03 of Yelahanka Division
me of Agency	M/s Ramkrishy Infrastructure Pvt Ltd
de of Concrete	M-20
of cubes tested	3
cation	At site
chnical Reference	IS: 516-1959 (Reaffirmed 2013)

ID	Dimension of specimen (mm)					Cross sectional area (mm^2)	Date of Casting	Date of Testing	Age at test (Days)	Weight (Kg)	Failure Load (KN)	Compressive Strength (N/mm^2)	Avg Compressive Strength (N/mm^2)
Sample-2	150.07	X	150.06	X	150.0	22520	02/01/2020	16/01/2021	14	8.22	621	27.58	27.61
	150.06	X	150.04	X	150.0	22515				8.19	625	27.76	
	150.08	X	150.06	X	150.0	22521				8.20	619	27.49	

ote:
he results relate only to the items tested.
eport shall not be reproduced except in full, without the written approval of the lab.
ny correction invalidates this report.
he results are based on the test conducted on samples supplied by the customer.

48/43, 6th Main Road, JnanajyothiNagara, Jnana Bharathi, Bangalore – 560 056. Tel: 080-23240109,
Fax : 080 - 23340685, Cell : 98442 66050 E-mail : preethicad99@gmail.com

Scanned by TapScanner

PREETHI CAD CONSULTING ENGINEERS PVT.LTD

TEST REPORT

COMPRESSIVE STRENGTH TEST ON CONCRETE CUBES

Name & Address of the Client	Executive Engineer, project division, yelahanka zone.
Name of Work	Package No-11 1.Providing Children playing equipments and gym equipments at Allalasandra Lake in ward No.04 of Yelahanka Division 2.Providing Children playing equipments and gym equipments in ward No.02,03 and 04 Yelahanka Division 3.Providing Grill Fencing to Selected parks in Ward No.02, 03 & 04 of Yelahanka Division 4.Providing Grill Fencing and Construction of Badminton court at Allalasandra Lake in Ward No.04 of Yelahanka Division 5.Providing Grill Fencing at Someshwara Hill lake in Ward No.03 of Yelahanka Division
Name of Agency	M/s Ramkrishy Infrastructure Pvt Ltd
Grade of Concrete	M-20
No. of cubes tested	3
Location	At site
Technical Reference	IS: 516-1959 (Reaffirmed 2013)

Sl. No.	ID	Dimension of specimen (mm)				Cross sectional area (mm²)	Date of Casting	Date of Testing	Age at test (Days)	Weight (Kg)	Failure Load (KN)	Compressive Strength (N/mm²)	Avg Compressive Strength (N/mm²)
1	Sample-4	150.07	X	150.06	X 150.0	22520	26/12/2020	10/01/2021	28	8.22	620	27.53	27.53
2		150.06	X	150.04	X 150.0	22515				8.19	625	27.76	
3		150.08	X	150.06	X 150.0	22521				8.20	615	27.31	

Note:

1. The results relate only to the items tested.
2. Report shall not be reproduced except in full, without the written approval of the lab.
3. Any correction invalidates this report.
4. The results are based on the test conducted on samples supplied by the customer.

48/43, 6th Main Road, JnanajyothiNagara, Jnana Bharathi, Bangalore – 560 056. Tel: 080-23240109,
Fax : 080 - 23340685, Cell : 98442 66050 E-mail : preethicad99@gmail.com

Scanned by TapScanner

PREETHI CAD CONSULTING ENGINEERS PVT.LTD

TEST REPORT

COMPRESSIVE STRENGTH TEST ON CONCRETE CUBES

Name of Work	Executive Engineer, project division, yelahanka zone Package No:11 1.Providing Children playing equipments and gym equipments at Allalasandra Lake in ward No.04 of Yelahanka Division 2.Providing Children playing equipments and gym equipments in ward No.02,03 and 04 Yelahanka Division 3.Providing Grill Fencing to Selected parks in Ward No.02, 03 & 04 of Yelahanka Division 4.Providing Grill Fencing and Construction of Badminton court at Allalasandra Lake in Ward No.04 of Yelahanka Division 5.Providing Grill Fencing at Someshwara Hill lake in Ward No.03 of Yelahanka Division
Name of Agency	M/s Ramkrishy Infrastructure Pvt Ltd
Grade of Concrete	M-20
No. of cubes tested	3
Location	At site
Technical Reference	IS: 516-1959 (Reaffirmed 2013)

Sl. No.	ID	Dimension of specimen (mm)						Cross sectional area (mm²)	Date of Casting	Date of Testing	Age at test (Days)	Weight (Kg)	Failure Load (KN)	Compressive Strength (N/mm²)	Avg Compressive Strength (N/mm²)
1	Sample	150.07	N	150.06	N	150.0		22520	27/12/2020	11/01/2021	14	8.39	630	27.83	27.83
2		150.06	N	150.04	N	150.0		22515				8.19	625	27.76	
3		150.08	N	150.06	N	150.0		22521				8.20	615	27.31	

Note:

1. The results relate only to the items tested.
2. Report shall not be reproduced except in full, without the written approval of the lab.
3. Any correction invalidates this report.
4. The results are based on the test conducted on samples supplied by the customer.

48/43, 6th Main Road, JnanajyothiNagara, Jnana Bharathi, Bangalore – 560 056. Tel: 080-23240109,
Fax : 080 - 23340685, Cell : 98442 66050 E-mail : preethicad99@gmail.com

Scanned by TapScanner

PREETHI CAD CONSULTING ENGINEERS PVT.LTD

TEST REPORT

COMPRESSIVE STRENGTH TEST ON CONCRETE CUBES

Name & Address of the Client	Executive Engineer, project division, yelahanka zone.
Name of Work	Package No-11 1.Providing Children playing equipments and gym equipments at Allalasandra Lake in ward No.04 of Yelahanka Division 2.Providing Children playing equipments and gym equipments in ward No.02,03 and 04 Yelahanka Division 3.Providing Grill Fencing to Selected parks in Ward No.02, 03 & 04 of Yelahanka Division 4.Providing Grill Fencing and Construction of Badminton court at Allalasandra Lake in Ward No.04 of Yelahanka Division 5.Providing Grill Fencing at Someshwara Hill lake in Ward No.03 of Yelahanka Division
Name of Agency	M/s Ramkrishy Infrastructure Pvt Ltd
Grade of Concrete	M-20
No. of cubes tested	3
Location	At site
Technical Reference	IS: 516-1959 (Reaffirmed 2013)

Sample ID	Dimension of specimen (mm)			Cross sectional area (mm²)	Date of Casting	Date of Testing	Age at test (Days)	Weight (Kg)	Failure Load (KN)	Compressive Strength (N/mm²)	Avg Compressive Strength (N/mm²)
	150.07	X 150.06	X 150.0	22520	26/12/2020	10/01/2021	28	8.22	620	**27.53**	**27.53**
	150.06	X 150.04	X 150.0	22515				8.19	625	**27.76**	
	150.08	X 150.06	X 150.0	22521				8.20	615	**27.31**	

Note:

1. The results relate only to the items tested.
2. This report shall not be reproduced except in full, without the written approval of the lab.
3. Any correction invalidates this report.
4. The results are based on the test conducted on samples supplied by the customer.

48/43, 6th Main Road, JnanajyothiNagara, Jnana Bharathi, Bangalore – 560 056. Tel: 080-23240109,
Fax : 080 - 23340685, Cell : 98442 66050 E-mail : preethicad99@gmail.com

Scanned by TapScanner

PREETHI CAD CONSULTING ENGINEERS PVT.LTD

TEST REPORT

COMPRESSIVE STRENGTH TEST ON CONCRETE CUBES

Name & Address of the Client	Executive Engineer, project division, yelahanka zone.
Name of Work	Package No-11 1.Providing Children playing equipments and gym equipments at Allalasandra Lake in ward No.04 of Yelahanka Division 2.Providing Children playing equipments and gym equipments in ward No.02,03 and 04 Yelahanka Division 3.Providing Grill Fencing to Selected parks in Ward No.02, 03 & 04 of Yelahanka Division 4.Providing Grill Fencing and Construction of Badminton court at Allalasandra Lake in Ward No.04 of Yelahanka Division 5.Providing Grill Fencing at Someshwara Hill lake in Ward No.03 of Yelahanka Division
Name of Agency	M/s Ramkrishy Infrastructure Pvt Ltd
Grade of Concrete	M-20
No. of cubes tested	3
Location	At site
Technical Reference	IS: 516-1959 (Reaffirmed 2013)

Sl. No.	ID	Dimension of specimen (mm)				Cross sectional area (mm²)	Date of Casting	Date of Testing	Age at test (Days)	Weight (Kg)	Failure Load (KN)	Compressive Strength (N/mm²)	Avg Compressive Strength (N/mm²)
1	Sample-5	150.07	X 150.06	X 150.0		22520	26/12/2020	10/01/2021	28	8.22	620	27.53	27.53
		150.06	X 150.04	X 150.0		22515				8.19	625	27.76	
		150.08	X 150.06	X 150.0		22521				8.20	615	27.31	

Note:

The results relate only to the items tested.

Report shall not be reproduced except in full, without the written approval of the lab.

Any correction invalidates this report.

The results are based on the test conducted on samples supplied by the customer.

48/43, 6th Main Road, JnanajyothiNagara, Jnana Bharathi, Bangalore – 560 056. Tel: 080-23240109,
Fax : 080 - 23340685, Cell : 98442 66050 E-mail : preethicad99@gmail.com

Scanned by TapScanner

PREETHI CAD CONSULTING ENGINEERS PVT.LTD

TEST REPORT

COMPRESSIVE STRENGTH TEST ON CONCRETE CUBES

Name & Address of the Client	Executive Engineer, project division, yelahanka zone.
Name of Work	Package No-11 1.Providing Children playing equipments and gym equipments at Allalasandra Lake in ward No.04 of Yelahanka Division 2.Providing Children playing equipments and gym equipments in ward No.02,03 and 04 Yelahanka Division 3.Providing Grill Fencing to Selected parks in Ward No.02, 03 & 04 of Yelahanka Division 4.Providing Grill Fencing and Construction of Badminton court at Allalasandra Lake in Ward No.04 of Yelahanka Division 5.Providing Grill Fencing at Someshwara Hill lake in Ward No.03 of Yelahanka Division
Name of Agency	M/s Ramkrishy Infrastructure Pvt Ltd
Grade of Concrete	M-25
No. of cubes tested	3
Location	At site
Technical Reference	IS: 516-1959 (Reaffirmed 2013)

	ID	Dimension of specimen (mm)				Cross sectional area (mm^2)	Date of Casting	Date of Testing	Age at test (Days)	Weight (Kg)	Failure Load (KN)	Compressive Strength (N/mm^2)	Avg Compressive Strength (N/mm^2)
1	Sample 1	150.07	X	150.06	X 150.0	22520	29/12/2020	26/01/2021	28	8.18	610	27.09	27.31
2		150.06	X	150.05	X 150.0	22517				8.19	615	27.31	
3		150.05	X	150.04	X 150.0	22514				8.20	620	27.54	

Note:

1. The results relate only to the items tested.
2. Report shall not be reproduced except in full, without the written approval of the lab.
3. Any correction invalidates this report.
4. The results are based on the test conducted on samples supplied by the customer.

48/43, 6th Main Road, JnanajyothiNagara, Jnana Bharathi, Bangalore – 560 056. Tel: 080-23240109,
Fax : 080 - 23340685, Cell : 98442 66050 E-mail : preethicad99@gmail.com

Scanned by TapScanner

PREETHI CAD CONSULTING ENGINEERS PVT.LTD

TEST REPORT

COMPRESSIVE STRENGTH TEST ON CONCRETE CUBES

Name & Address of the Client	Executive Engineer, project division, yelahanka zone.
Name of Work	Package No-11 1.Providing Children playing equipments and gym equipments at Allalasandra Lake in ward No.04 of Yelahanka Division 2.Providing Children playing equipments and gym equipments in ward No.02,03 and 04 Yelahanka Division 3.Providing Grill Fencing to Selected parks in Ward No.02, 03 & 04 of Yelahanka Division 4.Providing Grill Fencing and Construction of Badminton court at Allalasandra Lake in Ward No.04 of Yelahanka Division 5.Providing Grill Fencing at Someshwara Hill lake in Ward No.03 of Yelahanka Division
Name of Agency	M/s Ramkrishy Infrastructure Pvt Ltd
Grade of Concrete	M-25
No. of cubes tested	3
Location	At site
Technical Reference	IS: 516-1959 (Reaffirmed 2013)

Sl. No.	ID	Dimension of specimen (mm)					Cross sectional area (mm^2)	Date of Casting	Date of Testing	Age at test (Days)	Weight (Kg)	Failure Load (KN)	Compressive Strength (N/mm^2)	Avg Compressive Strength (N/mm^2)
1	Sample-1	150.01	X	150.04	X	150.0	22508	29/12/2020	26/01/2021	28	8.22	625	27.77	27.98
2		150.05	X	150.04	X	150.0	22514				8.20	630	27.98	
3		150.06	X	150.05	X	150.0	22517				8.19	635	28.20	

Note:

1. The results relate only to the items tested.
2. Report shall not be reproduced except in full, without the written approval of the lab.
3. Any correction invalidates this report.
4. The results are based on the test conducted on samples supplied by the customer.

48/43, 6th Main Road, JnanajyothiNagara, Jnana Bharathi, Bangalore – 560 056. Tel: 080-23240109,
Fax : 080 - 23340685, Cell : 98442 66050 E-mail : preethicad99@gmail.com

Scanned by TapScanner

PREETHI CAD CONSULTING ENGINEERS PVT.LTD

TEST REPORT

COMPRESSIVE STRENGTH TEST ON CONCRETE CUBES

Name & Address of the Client	Executive Engineer, project division, yelahanka zone.
Name of Work	Package No-11 1.Providing Children playing equipments and gym equipments at Allalasandra Lake in ward No.04 of Yelahanka Division 2.Providing Children playing equipments and gym equipments in ward No.02,03 and 04 Yelahanka Division 3.Providing Grill Fencing to Selected parks in Ward No.02, 03 & 04 of Yelahanka Division 4.Providing Grill Fencing and Construction of Badminton court at Allalasandra Lake in Ward No.04 of Yelahanka Division 5.Providing Grill
Name of Agency	M/s Ramkrishy Infrastructure Pvt Ltd
Grade of Concrete	M-25
No. of cubes tested	3
Location	At site
Technical Reference	IS: 516-1959 (Reaffirmed 2013)

Sl. No.	ID	Dimension of specimen (mm)	Cross sectional area (mm^2)	Date of Casting	Date of Testing	Age at test (Days)	Weight (Kg)	Failure Load (KN)	Compressive Strength (N/mm^2)	Avg Compressive Strength (N/mm^2)
1	Sample 1	150.08 X 150.07 X 150.0	22523	29/12/2020	26/11/2021	28	8.21	620	**27.53**	**27.53**
2		150.07 X 150.06 X 150.0	22520				8.19	615	**27.31**	
3		150.09 X 150.07 X 150.0	22524				8.20	625	**27.75**	

Note:

1. The results relate only to the items tested.
2. Report shall not be reproduced except in full, without the written approval of the lab.
3. Any correction invalidates this report.
4. The results are based on the test conducted on samples supplied by the customer.

48/43, 6th Main Road, JnanajyothiNagara, Jnana Bharathi, Bangalore – 560 056. Tel: 080-23240109,
Fax : 080 - 23340685, Cell : 98442 66050 E-mail : preethicad99@gmail.com

Scanned by TapScanner

PREETHI CAD CONSULTING ENGINEERS PVT.LTD

TEST REPORT

COMPRESSIVE STRENGTH TEST ON CONCRETE CUBES

Name & Address of the Client	Executive Engineer, project division, yelahanka zone.
Name of Work	Package No-11 1.Providing Children playing equipments and gym equipments at Allalasandra Lake in ward No.04 of Yelahanka Division 2.Providing Children playing equipments and gym equipments in ward No.02,03 and 04 Yelahanka Division 3.Providing Grill Fencing to Selected parks in Ward No.02, 03 & 04 of Yelahanka Division 4.Providing Grill Fencing and Construction of Badminton court at Allalasandra Lake in Ward No.04 of Yelahanka Division 5.Providing Grill Fencing at Someshwara Hill lake in Ward No.03 of Yelahanka Division
Name of Agency	M/s Ramkrishy Infrastructure Pvt Ltd
Grade of Concrete	M-25
No. of cubes tested	3
Location	At site
Technical Reference	IS: 516-1959 (Reaffirmed 2013)

Sl. No.	ID	Dimension of specimen (mm)				Cross sectional area (mm²)	Date of Casting	Date of Testing	Age at test (Days)	Weight (Kg)	Failure Load (KN)	Compressive Strength (N/mm²)	Avg Compressive Strength (N/mm²)
1	Sample-3	150.07	X	150.06	X 150.0	22520	28/11/2020	25/12/2020	28	8.21	615	**27.31**	**27.53**
2		150.06	X	150.08	X 150.0	22521				8.22	620	**27.53**	
3		150.05	X	150.04	X 150.0	22514				8.19	625	**27.76**	

Note:

1. The results relate only to the items tested.
2. Report shall not be reproduced except in full, without the written approval of the lab.
3. Any correction invalidates this report.
4. The results are based on the test conducted on samples supplied by the customer.

48/43, 6th Main Road, JnanajyothiNagara, Jnana Bharathi, Bangalore – 560 056. Tel: 080-23240109,
Fax : 080 - 23340685, Cell : 98442 66050 E-mail : preethicad99@gmail.com

Scanned by TapScanner

PREETHI CAD CONSULTING ENGINEERS PVT.LTD

TEST REPORT

COMPRESSIVE STRENGTH TEST ON CONCRETE CUBES

Name & Address of the Client	Executive Engineer, project division, yelahanka zone.
Name of Work	Package No-11 1.Providing Children playing equipments and gym equipments at Allalasandra Lake in ward No.04 of Yelahanka Division 2.Providing Children playing equipments and gym equipments in ward No.02,03 and 04 Yelahanka Division 3.Providing Grill Fencing to Selected parks in Ward No.02, 03 & 04 of Yelahanka Division 4.Providing Grill Fencing and Construction of Badminton court at Allalasandra Lake in Ward No.04 of Yelahanka Division 5.Providing Grill Fencing at Someshwara Hill lake in Ward No.03 of Yelahanka Division
Name of Agency	M/s Ramkrishy Infrastructure Pvt Ltd
Grade of Concrete	M-25
No. of cubes tested	3
Location	At site
Technical Reference	IS: 516-1959 (Reaffirmed 2013)

Sl. No.	ID	Dimension of specimen (mm)	Cross sectionnal area (mm²)	Date of Casting	Date of Testing	Age at test (Days)	Weight (Kg)	Failure Load (KN)	Compressive Strength (N/mm²)	Avg Compressive Strength (N/mm²)
1	Sample-2	150.05 X 150.04 X 150.0	22514	28/11/2020	25/12/2020	28	8.12	620	27.54	27.54
2		150.04 X 150.06 X 150.0	22515				8.14	625	27.76	
3		150.03 X 150.04 X 150.0	22511				8.16	615	27.32	

Note:

1. The results relate only to the items tested.
2. Report shall not be reproduced except in full, without the written approval of the lab.
3. Any correction invalidates this report.
4. The results are based on the test conducted on samples supplied by the customer.

48/43, 6th Main Road, JnanajyothiNagara, Jnana Bharathi, Bangalore – 560 056. Tel: 080-23240109,
Fax : 080 - 23340685, Cell : 98442 66050 E-mail : preethicad99@gmail.com

Scanned by TapScanner

PREETHI CAD CONSULTING ENGINEERS PVT. LTD

TEST REPORT

COMPRESSIVE STRENGTH TEST ON CONCRETE CUBES

Name & Address of the Client	Executive Engineer, project division, yelahanka zone
Name of Work	Package No.11 Providing Outdoor playing equipments and gym equipments at Chokkanahalli Lake in ward No.24 of Yelahanka Division & Providing Outdoor playing equipments and gym equipments at Jakkuru Lake in ward No.24 of Yelahanka Division & Providing Path Covering to Selected parts in Ward No.24 & 25 of Yelahanka Division & Providing Cast Covering and Construction of Pathways/ Layout at Chokkanahalli Lake in Ward No.24 of Yelahanka Division & Providing Cast Covering of Pathways/ Layout at Jakkuru Lake in Ward No.24 of Yelahanka Division)
Name of Agency	M/s Hemkrishy Infrastructure Pvt Ltd
Grade of Concrete	M 25
No. of cubes tested	3
Location	At site
Technical Reference	IS: 516-1959 (Reaffirmed 2013)

Sl. No.	ID	Dimension of specimen (mm)	Cross sectional area (mm²)	Date of Casting	Date of Testing	Age at Test (Days)	Weight (Kg)	Failure Load (KN)	Compressive Strength (N/mm²)	Avg. Compressive Strength (N/mm²)
1	01	150.09 X 150.07 X 150.0	22534	28/11/2020	25/12/2020	28	8.40	620	97.78	97.98
2		150.05 X 150.08 X 150.0	22530				8.33	630	97.98	
3		150.06 X 150.04 X 150.0	22518				8.31	635	98.20	

Note:
1. The results relate only to the items tested.
2. report shall not be reproduced except in full, without the written approval of the lab.
3. Any correction invalidates this report.
4. The results are based on the test conducted on samples supplied by the customer.

48/43, 6th Main Road, JnanajyothiNagara, Jnana Bharathi, Bangalore – 560 056. Tel: 080-23240199,
Fax : 080 - 23340686, Cell : 98442 66060 E-mail : preethicad99@gmail.com

Scanned by TapScanner